

**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**


ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಪ್ರಕಾಶ್ ಕೆ ರಾಥೋಡ್ (ನಾಮನಿರ್ದೇಶನ ಹೊಂದಿದವರು)

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 353

ಉತ್ತರ ದಿನಾಂಕ : 06.03.2020.

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ವಿಜಯಪುರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಎಷ್ಟು ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದೆ;	ವಿಜಯಪುರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿರುವ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಗಳ ವಿವರ ಈ ಕೆಳಗಿನಂತಿದೆ. <ul style="list-style-type: none"> <li>• ಪೂರ್ಣಗೊಂಡಿರುವ ಯೋಜನೆಗಳು - 36</li> <li>• ಪ್ರಗತಿಯಲ್ಲಿರುವ ಯೋಜನೆಗಳು - 05</li> </ul> <p align="center"><b>ಒಟ್ಟು <u>41</u></b></p>
ಆ)	ಪ್ರಸ್ತುತ ಎಷ್ಟು ಯೋಜನೆ ಪೂರ್ಣಗೊಂಡಿವೆ; ಪ್ರಗತಿಯಲ್ಲಿರುವ ಯೋಜನೆ ಎಷ್ಟು? (ವಿವರ ನೀಡುವುದು)	ವಿಜಯಪುರ ಜಿಲ್ಲೆಯಲ್ಲಿ 36 ಪೂರ್ಣಗೊಂಡಿರುವ ಯೋಜನೆಗಳ ಮತ್ತು 5 ಪ್ರಗತಿಯಲ್ಲಿರುವ ಯೋಜನೆಗಳ ವಿವರ ಅನುಬಂಧ-(1)ರಲ್ಲಿ ಪ್ರತ್ಯೇಕವಾಗಿ ನೀಡಿದೆ.

ಸಂ:ಗ್ರಾಕುನೀ&ನೈಇ 43 ಗ್ರಾನೀಸ(5)20



(ಕೆ.ಎಸ್. ಈಶ್ವರಪ್ಪ)

ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು ಪಂಚಾಯತ್ ರಾಜ್ ಸಚಿವರು

**ಮೈಸೂರು ನಗರ ಪಂಚಾಯತ್ ಪ್ರಗತಿ ವರದಿ (ಪೂರ್ಣ ಯೋಜನೆಗಳು)**  
**MULTI VILLAGE SCHEMES PROGRESS REPORT (COMPLETED SCHEMES)**

SLN o	Taluka	Name of Scheme	No of Hab proposed for coverage	Estimate cost (GOK Approval)		Technical Sanction	Tender Approved		Work order issued date	Remarks
				Amount 5	Year 6		Amount 8	Date 9		
1	2	3	4			7			10	11
1	Vijayapur	W/S/S to Mamadapur & other 30 habitations in Vijayapur taluka	31	1778.00	2005-06	2005-06	1778	Dec-05	27.01.06	Completed & under O & M
2	Vijayapur	W/S/S to Kanabur & other 7 habitations in Vijayapur taluka	8	120.72		15.2.10	125.81	12.10.11	12.10.11	Completed & under O & M
3	Vijayapur	Negathan & other 53 habitations in Vijayapur taluka	54	6662.25	12.12.13	14.03.14	7521.80	27.01.15	16.02.15	Completed
4	Indi	W/S/S to Chadachan & other 2 village in Indi Taluka	3	330.34	11.03.2008	15.03.2008	381.70	02.07.2008	08.08.2008	Completed & under O & M
5	Indi	W/S/S to Tadawalaga & other 2 village in Indi Taluka	3	525.89	2008-09	2008-09	549.00		21.08.2009	Completed & under O & M
6	Indi	W/S/S to Nivaragi & other 3 village in Indi Taluka	4	546.00	11.06.2010	7.12.11	586.93		28.6.12	Completed & under O & M
7	Indi	W/S/S to Tamba & other 9 habitations in Indi Taluka	10	1541.70	19.10.10	19.12.12	1752.28	10.05.13	03.06.13	Completed & under O & M
8	Indi	W/S/S to Gornal & other 4 habitations in Indi Taluka	5	978.89	12.12.13	23.01.14	966.10	17.08.14	01.09.14	Completed & under O & M
9	Indi	Godihal & other 5 habitations In Indi taluka	6	920.25	25.02.15	25.05.15	805.66	07.04.2016	28.05.2016	Completed & under O & M
10	Indi	Horti & other 31 habitations in Indi taluka	32	4160.53	12.12.13	28.06.14	5574.72	31.12.15	24.02.16	Completed & under O & M (Workshop/EIRL Approved Rs 578.81 Lakhs)
11	Indi	Desur & other 4 habitations in Indi taluka	5	821.12	25.02.15	30.04.15	886.03	07.04.2016	30.05.2016	Completed & under O & M
12	Indi	Inchageri & other 41 habitations in Indi taluka	42	4712.13	12.12.13	16.07.14	5501.75	31.12.15	25.02.16	Completed & under O & M
13	Indi	Dhulakhed & other 6 habitations in Indi taluka	7	695.05	25.02.15	20.04.15	721.48	07.04.16	06.06.2016	Completed & under O & M
14	Indi	Agrakhed+Lachyau & other 20 habitations in Indi taluka	21	3125.74	25.02.15	29.05.15	3352.00	07.04.2016	30.05.2016	Completed
15	B Bagevadi	W/S/S to Managuli & other 35 village in B Bagevadi Taluka	36	2600.00	2005-06		2623.19		04.07.06	Completed & under O & M

SLN o	Taluka	Name of Scheme	No of flats proposed for coverage	Estimate cost (GOK Approval)			Technical Sanction	Tender Approved		Work order issued date	Remarks
				Amount	Year	Date		Amount	Date		
1	2	3	4	5	6	7	8	9	10	11	
16	B Bagewadi	W/S/S to Vandal & other 6 village in B.Bagewadi Taluka	7	263.44	14.03.08	11.02.08	253.50	25.04.08	11.06.08	Completed & under O & M	
17	B Bagewadi	W/S/S to Areshankar & other 19 village in B Bagewadi Taluka	20	628.78	14.03.08	20.02.08	1000.00	16.09.08	20.10.08	Completed & under O & M	
18	B Bagewadi	W/S/S to Kanakal & other 11 village in Bagewadi Taluka	12	1725.00	26.02.14	27.05.14	1648.40	31.10.14	11.12.14	Completed & under O & M	
19	B Bagewadi	W/S/S to Kolhar & other 8 village in Bagewadi Taluka	9	2050.00	12.12.13	04.01.13	2019.00	17.08.14	11.09.14	Completed & under O & M	
20	B Bagewadi	Ingaleshwari & other 40 habitations in Bagewadi taluka	41	6408.18	26.02.14	09.11.14	7270.54	09.04.15	07.05.15	Completed & under O & M	
21	Muddebihal	W/S/S to Adavi somanal & other 34 village in Muddebihal Taluka	35	880.35	2005-06	9.12.2004	858.71		27.01.06	Completed & under O & M	
22	Muddebihal	W/S/S to Tangadagi & other 4 village in Muddebihal Taluka	5	228.75	11.03.2008	11.06.2008	236.23	03.12.2008	10.12.2008	Completed & under O & M	
23	Muddebihal	W/S/S to Salawadagi & other 4 village in Muddebihal Taluka	5	197.81	14.03.2008	16.01.2008	219.26	09.04.2008	30.05.2008	Completed & under O & M	
24	Muddebihal	W/S/S to Wadawadagi & other 5 village in Muddebihal Taluka	6	359.75	11.06.10	24.02.11	314.19	28.10.11	9.12.11	Completed & under O & M	
25	Muddebihal	W/S/S Basarakod & other 22 village in Muddebihal Taluka	23	814.80	14.03.08	19.03.08	959.10	25.09.08	20.10.08	Completed & under O & M	
26	Muddebihal	W/S/S Mudur & other 18 village in Muddebihal Taluka	19	429.05	14.03.08	31.01.08	524.34	19.12.08	21.01.09	Completed & under O & M	
27	Muddebihal	W/S/S to Mukthil & other 7 village in Muddebihal Taluka	8	540.00	11.06.10	17.10.11	602.73	29.06.12	25.07.12	Completed & under O & M	
28	Muddebihal	W/S/S to Yezzeri & other 5 village in Muddebihal Taluka	6	670.00	12.12.13	23.01.14	724.88	17.08.14	08.09.14	Completed & under O & M	
29	Sindagi	W/S/S to Animadu & other 9 village in Sindagi Taluka	10	531.00	11.6.10	06.05.11	491.35	28.10.11	02.12.11	Completed & under O & M	
30	Sindagi	W/S/S to Kannoli & other 10 village in Sindagi Taluka	11	1882.70	26.02.14	03.06.14	1942.10	31.10.14	11.12.14	Completed & under O & M (Workship/EIRL Approved Rs 81.20 Lakhs)	
31	Sindagi	W/S/S to Puradal & other 15 village in Sindagi Taluka	16	1940.00	26.02.14	17.05.14	2055.14	31.10.14	11.12.14	Completed & under O & M (Workship/EIRL Approved Rs 168.18 Lakhs)	
32	Sindagi	W/S/S to Kadlewad & other 16 village in Sindagi Taluka	17	3037.00	18.06.14	26.11.13	3310.12	02.12.14	05.01.15	Completed & under O & M (Workship/EIRL Approved 117.42 Lakhs)	
33	Sindagi	Kadani & other 5 habitations Sindagi taluka	6	877.21	877.21	25.02.15	801.49	07.04.2016	06.06.2016	Completed & under O & M	
33			523	52982.43			58357.53				



SLN o	Taluka	Name of Scheme	No of Habs proposed for coverage	Estimate cost (GOK Approval)		Technical Sanction	Tender Approved		Work order issued date	Remarks
				Amount	Year		Amount	Date		
1	2	3	4	5	6	7	8	9	10	11
R & R MVS Scheme										
1	Vijayapur	O & M to Bellubbi Combined MVWSS of Vijayapur taluka (R&R)	12	143.94		CER NO.03/18-19				Completed & under O & M
2	B Bagewadi	O & M to Almatli- Bahuji Combined MVWSS of B.Bagewadi taluka (R&R)	12	371.25		CER NO.11/17-18	154.92			Completed & under O & M
3	Muddebihal	O & M to Dhanur- Ayyangudi Combined MVWSS of Muddebihal taluka (R&R)	16	209.47		CER NO.04/18-19	152.40			Completed & under O & M
3			40	724.66			307.32			
36			563	53707.09			58664.85			

### MULTI VILLAGE SCHEMES PROGRESS REPORT (ON GOING SCHEMES)

Sl.No	Taluka	Name of Scheme	No of Habs proposed for coverage	Estimate Cost in Lakhs	Tender Approved		Work order issued date	Probable date of completion of scheme	Remarks
1	2	3	4	8	Amount	Date	11	13	18
1	Vijayapur	Tikota & 23 habitations in Vijayapur taluka	24	5631.53	6628 +714.52	10.07.15	17.08.15	Jun-20	Under Progress
2	Indi	Bhunyar & other 11 habitations in Indi taluka	11	3158.24	3495.42	28.12.17	02.06.2018	Apr-20	Under Progress
3	B Bagewadi	MVS Alamatti & 10 habitations in B Bagewadi taluka	11	1900.00	1698.06	11.09.2019	01.10.2019	30.09.2020	Under Progress
4	Muddebihal	W/S/S to Peerapur & other 16 village in Muddebihal Taluka	17	841.82	976.11 Revised 1378.05	12.02.09	20.02.09	10.03.2020	Under Progress
5	Muddebihal	Kuntoji & other 17 habitations in Muddebihal taluka	18	2772.40	2834.68	07.04.2016	30.05.2016	May-20	Under Progress
5	TOTAL		81	14303.99	9144.62				